

Excel Construction, Inc.  
P.O. Box 949  
Sheridan, WY 82801

Sheridan 20-Inch Big Goose Pipeline  
Preliminary Progress Schedule  
Start Date - August 1, 2006  
Completion Date - April 30, 2007

HKM Engineering Inc.  
P.O. Box 7010  
Sheridan, WY 82801

ID	Bid Item	Task Name	Duration	Start	Finish	June	July	August	September	October	November	December	January	February	March	April
1		<b>Sheridan 20-Inch Big Goose Pipeline</b>	<b>246 days</b>	<b>08/28/06</b>	<b>04/30/07</b>											
2	102	Mobilization - In	34 days	08/28/06	09/30/06											
3	108	Big Goose Road Bores	31 days	08/28/06	09/27/06											
4	104	Clearing and Grubbing	80 days	08/28/06	11/15/06											
5	105	Installation of 20" PVC Pipe - 0+00 to 207+00	49 days	09/03/06	10/21/06											
6	105	Pressure Testing & Disinfection of 20" PVC Pipe	21 days	10/01/06	10/21/06											
7	106	Installation & Grouting of 20" Steel Pipe - 207+00 to 603+38	62 days	09/11/06	11/11/06											
8	106	Pressure Testing & Disinfection of 20" Steel Pipe	21 days	10/29/06	11/18/06											
9	159	Conoco Pipeline Crossing - 384+60	1 day	09/21/06	09/21/06											
10	127	Becton Haul Road Vault - 225+66	21 days	09/24/06	10/14/06											
11	129	Southeast Sheridan Tank PRV Vault	21 days	09/24/06	10/14/06											
12	130	Big Horn Tank Altitude & Check Valve	21 days	09/24/06	10/14/06											
13	176	Cathodic Protection Station - Rectifier & Deep Anode Bed	31 days	10/01/06	10/31/06											
14	160	<b>Big Goose Creek Crossings</b>	<b>36 days</b>	<b>09/08/06</b>	<b>10/13/06</b>											
15	160	Station 246+50	1 day	09/08/06	09/08/06											
16	160	Station 419+00	1 day	10/02/06	10/02/06											
17	160	Station 481+25	1 day	10/09/06	10/09/06											
18	160	Station 555+00	1 day	10/13/06	10/13/06											
19	102	Mobilization - Out	130 days	11/22/06	03/31/07											
20	109-112	<b>Connections</b>	<b>82 days</b>	<b>09/05/06</b>	<b>11/25/06</b>											
21	109	Big Goose Water Treatment Plant - 0+00	17 days	09/05/06	09/21/06											
22	110	Weeping Willow Lane - 534+73	7 days	11/19/06	11/25/06											
23	111	Airport - 603+38	7 days	11/19/06	11/25/06											
24	112	16" & 20" Pipe - 271+50	7 days	11/19/06	11/25/06											
25	148-150	Revegetation & Reclamation	30 days	04/01/07	04/30/07											

Task		Summary		Rolled Up Progress		Group By Summary	
Critical Task		Rolled Up Task		Split		Deadline	
Progress		Rolled Up Critical Task		External Tasks			
Milestone		Rolled Up Milestone		Project Summary			

This schedule is only an estimate and will be updated to reflect time frames of approved submittals, review and cooperation of subcontractors and suppliers, and availability of materials.