

20-Inch Pipeline Project Update

An information newsletter for residents, property owners and businesses

Volume 3

October 16, 2006

Schedule

The contractor has installed PVC water pipe at the Big Goose Water Treatment Plant, east along Big Goose Road and will continue toward the east. Once the steel pipeline is delivered to the site, the contractor will install the steel pipeline to the east of Beckton Hall Road. The contractor will be removing topsoil and vegetation and install temporary fence along the easement boundary. Steel Pipe should arrive near the end of October.

Once the new pipe is laid and backfilled, the contractor will coordinate with the City to flush, chlorinate, pressure test and collect bacteria samples for laboratory analysis and confirmation. Once the testing is completed and accepted, existing service lines will be removed from the old water pipe and connected to the new water pipe.

After service connections are performed, reclamation will start. Topsoil will be replaced, rocks removed, and the disturbed area re-seeded.

Construction Easements

The contractor is currently staking the proposed centerline of the pipe. After the centerline is staked, the contractor will stake the boundary of the permanent and temporary easement. Temporary fencing will be installed along the easement boundary after it has been staked.

Water Outages

The contractor is required to notify residents of planned water outages. In accordance with the construction contract, water outages will not exceed 6 hours per incident, and shall not occur on more than two separate occasions per water customer. Water outages shall not occur on the weekend, and shall not occur before 9:00 a.m. The contractor is required to notify affected water service customers 24-hours in advance of planned water outages.




Work In Roads



Some of the pipeline must be installed in, across, or near roadways. The Contractor is required to provide signage and should be working with affected residents to accommodate them. Delays should be expected on Big Goose Road between Rapid Creek and the Big Goose Water Treatment Plant. The Contractor will try to minimize delays and maintain one lane of traffic.

As winter weather approaches, the contractor will be required to keep roads passable. Concerns regarding road conditions or closures should be routed first to Bruce Hicks with HKM.

Please use caution around construction sites!



PROJECT INFORMATION

Questions or Concerns

For emergencies regarding water operations (no water, water line break, etc.) please contact the Sheridan Police Dispatch at 672-2413. The Sheridan Police Dispatch will then call-out the City Water Department to assess the water emergency. For all other emergencies, DIAL 911!

Contact Bruce Hicks, Dayton Alsaker, or Jeff Rosenlund at HKM Engineering at 672-9006. Bruce Hicks can be reached in the field at 751-2386.

Attend the weekly construction progress meetings held each Wednesday at 1:00 p.m. The meeting for Wednesday, October 18th and October 25th will be held on Beckton Hall Road.

For additional project information, please refer to the Project website at: www.hkminc.com.



EXCEL
CONSTRUCTION, INC.



Sheridan Area Water Supply/Joint Powers Board